

November 26, 2021

Dear Neighbor,

Thank you for your continued interest in the Wheatland Wind Farm.

I hope this letter finds you well. We would like to inform you that as of November 2021, planned civil and turbine site construction activities at the Wheatland Wind Project for 2021 were successfully completed. Construction at the substation will continue for a few more weeks before concluding for the holiday season. We are happy to report the successful progress resulting in the completion of approximately 70% of roads and clearing of 80% of the turbine sites. Construction will commence again in March 2022 and is expected to be at its peak in July & August. We are pleased with the progress the project has made and we are on track to meet a December 30<sup>th</sup>, 2022 completion date.

In addition, we hosted our first virtual open house on October 13th, 2021 and updated the local community with information on construction activities, schedule and timeline. We will be hosting another open house in the early summer of 2022. More details will be provided on our project website at [www.wheatlandwind.com](http://www.wheatlandwind.com) and posted in the local newspaper next year.

If you have any questions about the project or if there are any concerns with the constructed areas over the winter months, please don't hesitate to reach out to our Project Manager or Construction Manager.

Keaton Lever  
Project Manager  
647-248-7946

[klever@potentiarenewables.com](mailto:klever@potentiarenewables.com)

Juergen Kraus  
Construction Manager  
204-941-9938

[jkraus@potentiarenewables.com](mailto:jkraus@potentiarenewables.com)

A big thank you for all your cooperation and accommodation throughout construction this year. We wish you and your family happy holidays and a wonderful new year!

Best wishes,

The Wheatland Wind Project Team

